



STATE OF ALASKA
DEPARTMENT OF HEALTH AND SOCIAL SERVICES
MICHAEL J. DUNLEAVY, GOVERNOR

**MODIFICATION CERTIFICATE OF
NEED DATED 10/16/2017:**

**For construction by
Central Peninsula Hospital
Phase VI Expansion and Renovation Project**

In accordance with A.S. 18.07.031-111 and 7 AAC 07.001-900, Central Peninsula Hospital is authorized to modify its current Certificate of Need (CON), dated October 16, 2017, which approved the Central Peninsula Hospital Phase VI Expansion and Renovation Project to expand and renovate approximately 28,727 Square Feet (SF) of new building floor area and 26,000 SF of renovated space. The project includes the addition of one service - cardiac catheterization laboratory; the expansion of two services - a three-bed addition to the Intensive Care Unit, and the Pharmacy; upgrade of an existing service - the Obstetrics Department, which will result in a bed re-classification; and an overall site upgrade and modernization.

The total project cost was estimated at \$26,918,933. Completion of the project was anticipated to be January of 2020.

At the request of Central Peninsula Hospital, the October 16, 2017 CON is modified as follows:

1. The project cost is modified from \$26,918,933 to \$32,058,270
2. The completion date is moved from January 2020 to June 30, 2021.

The decisional document dated _____ is incorporated by reference into this CON.

Adam Crum
Commissioner

Date: _____